

# Major Vendors & ROW/Land Purchases

| Vendor                        | Pipeline Segment*/Service                     | Contract-to-date<br>as of 10-31-2021 | Spend –to-<br>date  |
|-------------------------------|---|--------------------------------------|---------------------|
| CH2M                          | All / Owners Advisor – Engineering & Support  | \$13,716,363                         | \$12,437,865        |
| Western States Land           | All / Land Acquisition – Property Negotiation | \$1,171,044                          | \$1,023,552         |
| Surveyors                     | All / Land Acquisition - Site Surveying       | \$912,463                            | \$744,415           |
| Burns & McDonnell             | D / Design Engineering of Segment             | \$1,709,689                          | \$1,691,642         |
| Ditesco, LLC                  | D/ Construction Management Services           | \$2,104,000                          | \$1,991,590         |
| Scott Contracting             | D/ Pipeline Construction Contractor           | \$30,604,857                         | \$30,379,846        |
| AECOM                         | A / Design Engineering of Segment             | \$3,778,000                          | \$2,763,883         |
| Carollo                       | B / Design Engineering of Segment             | \$3,101,162                          | \$1,900,165         |
| Providence                    | C / Design Engineering of Segment             | \$2,996,533                          | \$1,460,871         |
| Burns & McDonnell             | E / Design Engineering of Segment             | \$2,322,458                          | \$1,829,889         |
| Carollo                       | TWP Pump Stations - Design                    | \$3,558,238                          | \$32,054            |
| Various                       | All/ Right of Way and Land In Fee Purchases   | \$9,191,825                          | \$9,191,825         |
| * See Route Map for Segments. | <b>TOTAL</b>                                  | <b>\$75,166,632</b>                  | <b>\$65,447,597</b> |