

## Major Vendors & ROW/Land Purchases

Vendor	Pipeline Segment*/Service	Contract-to-date as of 10-31-2022	Spend –to- date
CH2M	All / Owners Advisor – Engineering & Support	\$14,683,801	\$13,915,850
Western States Land	All / Land Acquisition – Property Negotiation	\$1,371,044	\$1,160,715
Surveyors	All / Land Acquisition - Site Surveying	\$912,463	\$764,536
Burns & McDonnell	D / Design Engineering of Segment	\$1,709,689	\$1,709,689
Ditesco, LLC	D/ Construction Management Services	\$2,104,000	\$2,030,970
Scott Contracting	D/ Pipeline Construction Contractor	\$30,534,583	\$30,479,170
AECOM	A / Design Engineering of Segment	\$4,614,339	\$3,745,082
Ditesco, LLC	A/Construction Management Services	\$2,637,862	\$16,712
HW Sodbusters, LLC	A/ Pipeline Construction Creekside Devlpmt	\$3,256,219	\$3,209,132
Carollo	B / Design Engineering of Segment	\$3,197,376	\$2,374,226
Providence	C / Design Engineering of Segment	\$3,046,778	\$2,155,481
Burns & McDonnell	E / Design Engineering of Segment	\$2,471,186	\$2,074,897
Carollo	TWP Pump Stations - Design	\$3,558,238	\$1,007,222
Various	All/ Right of Way and Land In Fee Purchases	\$11,520,073	\$11,520,073
* See Route Map for Segments.	TOTAL	<b>\$85,617,651</b>	<b>\$76,163,755</b>